

**SOLID DENSITY
TEST REPORT**



Project : Production Testing
Location : Taupō Scoria Quarry
Client : Taupō Scoria Ltd
Contractor : Taupō Scoria Ltd
Sampled by : Walter Goldsmith (Client)
Date sampled : 07/07/26
Sampling method : NZS4407:2015 2.4.6.3.2
Sample description : AP40
Sample condition : Moist
Source : Taupō Scoria Stockpile

Project No : -
Lab Ref No : RT9155-3
Client Ref No : -

Test Results

Solid Density (4407) - (t/m³): **2.78**

Test Methods : NZS 4407:2015 Test 3.7.1

Date tested : 14/07/26
Date reported : 15/07/26

Sampling is covered by IANZ Accreditation
This report may only be reproduced in full
All information supplied by Client

Approved Signatory

Designation : Senior Civil Engineering Technician
Date : 15/07/26



All tests reported herein
have been performed in
accordance with the
laboratory's scope of
accreditation